STATUS OF COMPASS RICH-1, May 23, 2000

- **vessel** (80 m^3): delivered,
  weldings checked: no leakages
- **vessel windows** (2 light composite panels,
  total surface: $\sim$ 25 m^2):
  delivered, ready to be mounted
- **mirror wall mechanics** ($\sim$ 20 m^2): completely assembled
- **radiator gas system** (C_4F_{10}):
  ready, commissioned
- **photon detectors** (MWPCs with CsI photocathodes):
  4 (over 8) detectors assembled,
  ready to be mounted onto the vessel
- **mirrors**: 10 pieces (over 120) ready and mounted,
  alignment (angular regulation) during these days